

PMAY(U) KSDB Approved Project

SL. No.	CSMC	CSMC Date	District Name	City Name	No of DUs	Project Cost	GOI share	State share	IA / ULB Share	Ben. Share
1	11	11.08.2016	Bagalkote	Bagalkot	784	3256.39	1176.00	1522.47	219.41	338.51
2	29	27.12.2017	Bagalkote	Bilgi	500	2750.00	750.00	819.00	897.25	283.75
3	23	21.06.2017	Bagalkote	Ilkal	250	1375.00	375.00	377.40	125.00	497.60
4	23	21.06.2017	Bagalkote	Jamkhandi	250	1375.00	375.00	389.40	125.00	485.60
5	23	21.06.2017	Bagalkote	Kerur	250	1375.00	375.00	447.60	125.00	427.40
6	23	21.06.2017	Bagalkote	Mudhol	250	1375.00	375.00	396.00	125.00	479.00
7	23	21.06.2017	Bagalkote	Rabkavi Banhatti	250	1375.00	375.00	426.60	125.00	448.40
8	23	21.06.2017	Bangalore	BBMP	485	2657.80	727.50	737.40	242.50	950.40
9	23	21.06.2017	Bangalore	BBMP	350	1918.00	525.00	585.00	175.00	633.00
10	23	21.06.2017	Bangalore	BBMP	616	3383.36	924.00	1083.60	308.00	1067.76
11	23	21.06.2017	Bangalore	BBMP	588	3310.44	882.00	865.80	294.00	1268.64
12	23	21.06.2017	Bangalore	BBMP	931	5101.88	1396.50	1426.20	465.50	1813.68
13	23	21.06.2017	Bangalore	BBMP	1845	9999.90	2767.50	2370.00	811.80	4050.60
14	23	21.06.2017	Bangalore	BBMP	500	2740.00	750.00	775.80	250.00	964.20
15	23	21.06.2017	Bangalore	BBMP	500	2740.00	750.00	695.40	250.00	1044.60
16	23	21.06.2017	Bangalore	BBMP	592	3256.00	888.00	925.80	296.00	1146.20
17	23	21.06.2017	Bangalore	BBMP	1607	8838.50	2410.50	2260.20	803.50	3364.30
18	23	21.06.2017	Bangalore	BBMP	500	2740.00	750.00	844.80	250.00	895.20
19	23	21.06.2017	Bangalore	BBMP	1378	7551.44	2067.00	1956.00	689.00	2839.44
20	7	18.03.2016	Bangalore	BBMP	933	5483.18	1399.50	1695.70	1900.97	487.01
21	7	18.03.2016	Bangalore	BBMP	1008	5805.45	1512.00	1868.25	1894.92	530.28
22	7	18.03.2016	Bangalore	BBMP	759	4483.66	1138.50	1484.90	1516.35	343.91
23	11	11.08.2016	Bangalore	BBMP	895	5258.40	1342.50	1373.62	1712.17	830.10
24	11	11.08.2016	Bangalore	BBMP	1699	9947.35	2548.50	3021.88	3149.54	1227.76
25	7	18.03.2016	Bangalore	BBMP	762	4500.34	1143.00	1407.10	1592.84	357.40
26	7	18.03.2016	Bangalore	BBMP	457	2682.53	685.50	857.34	905.45	234.24
27	7	18.03.2016	Bangalore	BBMP	860	5044.30	1290.00	1458.80	1830.00	465.60
28	7	18.03.2016	Bangalore	BBMP	893	5238.79	1339.50	1408.06	1990.78	500.45
29	27	30.10.2017	Bangalore	BBMP	768	4515.84	1152.00	1207.80	576.00	1580.04
30	29	27.12.2017	Bangalore	BBMP	1155	6329.41	1732.50	1878.00	2060.30	658.61
31	23	21.06.2017	Bangalore	BBMP	346	1896.08	519.00	528.00	173.00	676.08
32	23	21.06.2017	Bangalore Rural	Dod Ballapur	500	2625.00	750.00	900.00	250.00	725.00
33	7	18.03.2016	Belagavi	Belgaum	829	4344.95	1243.50	1458.50	1242.91	400.04
34	23	21.06.2017	Belagavi	Chikodi	449	2469.50	673.50	788.40	224.50	783.10
35	23	21.06.2017	Belagavi	Gokak	600	3300.00	900.00	1008.60	300.00	1091.40
36	23	21.06.2017	Belagavi	Kudchi	301	1655.50	451.50	514.20	150.50	539.30
37	23	21.06.2017	Belagavi	Ramdurg	600	3300.00	900.00	933.60	300.00	1166.40
38	23	21.06.2017	Bellary	Bellary	1613	8755.20	2419.50	2560.20	835.37	2940.13
39	11	11.08.2016	Bellary	Bellary	1188	5681.69	1782.00	1859.96	1188.02	851.71
40	23	21.06.2017	Bellary	Kamalapuram	491	2665.10	736.50	754.80	254.29	919.51
41	23	21.06.2017	Bellary	Tekkalakote	268	1454.68	402.00	330.00	138.80	583.88
42	23	21.06.2017	Bidar	Bhalki	400	2188.00	600.00	628.20	196.00	763.80
43	11	11.08.2016	Bidar	Bidar	1500	6301.56	2250.00	2237.96	797.48	1016.12
44	23	21.06.2017	Bidar	Homnabad	250	1367.50	375.00	332.40	122.50	537.60
45	23	21.06.2017	Bijapur	Basavana Bagevadi	300	1650.00	450.00	504.00	150.00	546.00
46	23	21.06.2017	Bijapur	Bijapur	500	2750.00	750.00	794.40	250.00	955.60
47	11	11.08.2016	Bijapur	Bijapur	1028	4601.48	1542.00	1722.72	686.33	650.43
48	29	27.12.2017	Bijapur	Bijapur	1800	9900.00	2700.00	3101.40	3140.85	957.75
49	23	21.06.2017	Bijapur	Indi	250	1375.00	375.00	354.00	125.00	521.00
50	23	21.06.2017	Bijapur	Muddebihal	250	1375.00	375.00	425.40	125.00	449.60
51	23	21.06.2017	Chamarajanagar	Chamarajanagar	500	2530.15	750.00	796.80	220.15	763.20
52	23	21.06.2017	Chamarajanagar	Gundlupet	250	1277.75	375.00	421.20	122.75	358.80
53	23	21.06.2017	Chamarajanagar	Kollegal	500	2550.75	750.00	835.20	240.75	724.80
54	11	11.08.2016	Chikkaballapura	Chikkaballapura	242	1138.29	363.00	371.00	237.54	166.75
55	7	18.03.2016	Chikkaballapura	Chintamani	230	1083.80	345.00	447.08	196.93	94.79
56	23	21.06.2017	Chikkaballapura	Sidlaghatta	500	2560.00	750.00	720.00	250.00	840.00
57	23	21.06.2017	Chikkamagaluru	Chikkamagalur	280	1492.40	420.00	504.00	140.00	428.40
58	23	21.06.2017	Chikkamagaluru	Kadur	404	2064.44	606.00	682.20	202.00	574.24
59	23	21.06.2017	Chikkamagaluru	Tarikere	250	1277.50	375.00	345.00	125.00	432.50
60	23	21.06.2017	Chitradurga	Challakere	1127	6090.31	1690.50	1654.20	563.50	2182.11
61	23	21.06.2017	Chitradurga	Hiriyur	477	2577.71	715.50	685.20	238.50	938.51
62	23	21.06.2017	Chitradurga	Holalkere	327	1767.11	490.50	504.60	163.50	608.51
63	23	21.06.2017	Dakshina Kannada	Mangalore	500	2806.57	750.00	658.20	229.75	1168.62
64	23	21.06.2017	Davanagere	Channagiri	295	1594.18	442.50	407.40	147.50	596.78
65	23	21.06.2017	Davanagere	Harapanahalli	253	1367.21	379.50	318.60	126.50	542.61
66	23	21.06.2017	Davanagere	Harihar	801	4328.60	1201.50	1035.60	400.50	1691.00
67	29	27.12.2017	Davanagere	Jagalur	207	1118.54	310.50	298.80	377.67	131.57
68	23	21.06.2017	Dharwad	Hubli-Dharwad	1292	7405.32	1938.00	1648.80	646.00	3172.52

SL. No.	CSMC	CSMC Date	District Name	City Name	No of DUs	Project Cost	GOI share	State share	IA / ULB Share	Ben. Share
69	23	21.06.2017	Dharwad	Hubli-Dharwad	1300	7371.00	1950.00	1758.60	650.00	3012.40
70	7	18.03.2016	Dharwad	Hubli-Dharwad	525	3064.92	787.50	890.55	1093.78	293.09
71	23	21.06.2017	Dharwad	Kalghatgi	500	2835.00	750.00	795.00	250.00	1040.00
72	23	21.06.2017	Gadag	Lakshmeshwar	343	1853.57	514.50	564.00	171.50	603.57
73	23	21.06.2017	Gadag	Mulgund	479	2588.52	718.50	814.80	239.50	815.72
74	23	21.06.2017	Gadag	Ron	210	1134.84	315.00	372.00	105.00	342.84
75	23	21.06.2017	Gulbarga	Afzalpur	250	1367.50	375.00	372.00	122.50	498.00
76	23	21.06.2017	Gulbarga	Aland	250	1367.50	375.00	354.00	122.50	516.00
77	23	21.06.2017	Gulbarga	Chincholi	250	1367.50	375.00	450.00	122.50	420.00
78	23	21.06.2017	Gulbarga	Chitapur	1000	5470.00	1500.00	1395.00	490.00	2085.00
79	23	21.06.2017	Gulbarga	Gulbarga	500	2735.00	750.00	900.00	245.00	840.00
80	23	21.06.2017	Gulbarga	Jevargi	400	2188.00	600.00	600.00	196.00	792.00
81	23	21.06.2017	Gulbarga	Sedam	400	2188.00	600.00	678.00	196.00	714.00
82	23	21.06.2017	Gulbarga	Shahabad	250	1367.50	375.00	450.00	122.50	420.00
83	23	21.06.2017	Hassan	Arkalgud	486	2590.38	729.00	874.80	243.00	743.58
84	23	21.06.2017	Hassan	Arsikere	300	1533.00	450.00	408.00	150.00	525.00
85	23	21.06.2017	Hassan	Channarayapatna	500	2555.00	750.00	768.00	250.00	787.00
86	7	18.03.2016	Hassan	Hassan	327	1599.55	490.50	494.37	462.70	151.98
87	23	21.06.2017	Hassan	Hole Narsipur	460	2350.60	690.00	828.00	230.00	602.60
88	23	21.06.2017	Hassan	Sakleshpur	250	1367.50	375.00	376.20	125.00	491.30
89	23	21.06.2017	Haveri	Byadgi	250	1398.60	375.00	325.20	113.27	585.13
90	23	21.06.2017	Haveri	Hangal	250	1398.60	375.00	345.00	113.27	565.33
91	23	21.06.2017	Haveri	Haveri	963	5150.67	1444.50	1333.20	421.00	1951.97
92	23	21.06.2017	Kolar	Bangarapet	400	2048.00	600.00	704.40	200.00	543.60
93	23	21.06.2017	Kolar	Mulbagal	500	2560.00	750.00	682.20	250.00	877.80
94	7	18.03.2016	Kolar	Robertson Pet	843	3983.18	1264.50	1635.08	754.14	329.46
95	23	21.06.2017	Kolar	Srinivasapur	600	3036.00	900.00	972.00	264.00	900.00
96	7	18.03.2016	Koppal	Koppal	337	1592.33	505.50	562.43	381.14	143.26
97	23	21.06.2017	Mandya	Maddur	250	1215.00	375.00	361.20	80.00	398.80
98	23	21.06.2017	Mandya	Malavalli	500	2430.00	750.00	762.00	160.00	758.00
99	23	21.06.2017	Mandya	Mandya	500	2495.00	750.00	747.00	160.00	838.00
100	23	21.06.2017	Mandya	Nagamangala	250	1215.00	375.00	332.40	80.00	427.60
101	23	21.06.2017	Mysore	Bannur	300	1530.45	450.00	540.00	144.45	396.00
102	23	21.06.2017	Mysore	Hunsur	500	2544.38	750.00	789.60	234.38	770.40
103	7	18.03.2016	Mysore	Mysore	1329	7968.52	1993.50	2534.65	2764.53	675.84
104	11	11.08.2016	Mysore	Mysore	700	4196.32	1050.00	1099.82	1422.50	624.00
105	11	11.08.2016	Mysore	Mysore	655	3856.65	982.50	1098.65	1249.90	525.60
106	30	07.02.2018	Mysore	Mysore	825	4265.70	1237.50	1068.40	305.70	1654.10
107	30	07.02.2018	Mysore	Mysore	868	4971.20	1302.00	1265.60	718.00	1685.60
108	30	07.02.2018	Mysore	Mysore	1344	7453.27	2016.00	1960.80	867.67	2608.80
109	23	21.06.2017	Mysore	Nanjangud	300	1524.70	450.00	474.00	138.70	462.00
110	23	21.06.2017	Mysore	Tirumakudal Narsipur	200	1020.30	300.00	300.00	96.30	324.00
111	23	21.06.2017	Raichur	Devadurga	250	1340.00	375.00	385.20	125.00	454.80
112	23	21.06.2017	Raichur	Manvi	250	1340.00	375.00	387.00	125.00	453.00
113	23	21.06.2017	Raichur	Raichur	500	2680.00	750.00	790.80	250.00	889.20
114	11	11.08.2016	Raichur	Raichur	1050	4689.10	1575.00	1684.29	759.11	670.70
115	23	21.06.2017	Raichur	Sindhur	250	1340.00	375.00	366.00	125.00	474.00
116	23	21.06.2017	Ramanagara	Channapatna	1450	7604.74	2175.00	2277.60	725.00	2427.14
117	7	18.03.2016	Ramanagara	Kanakapura	1881	9225.08	2821.50	3038.49	2532.37	832.72
118	23	21.06.2017	Ramanagara	Magadi	504	2655.94	756.00	784.80	252.00	863.14
119	7	18.03.2016	Ramanagara	Ramanagara	1530	7557.48	2295.00	2575.08	2024.07	663.33
120	23	21.06.2017	Shimoga	Bhadravati	500	2674.29	750.00	737.40	218.59	968.30
121	7	18.03.2016	Shimoga	Sagar	1588	8745.66	2382.00	2517.06	3065.86	780.74
122	23	21.06.2017	Shimoga	Shimoga	1590	8504.23	2385.00	2046.60	695.12	3377.51
123	29	27.12.2017	Shimoga	Siralkoppa	250	1336.80	375.00	334.80	109.30	517.70
124	23	21.06.2017	Shimoga	Sorab	250	1398.60	375.00	359.40	113.27	550.93
125	23	21.06.2017	Tumkur	Kunigal	500	2560.00	750.00	732.00	250.00	828.00
126	7	18.03.2016	Tumkur	Madhugiri	450	2194.34	675.00	801.09	484.11	234.14
127	23	21.06.2017	Tumkur	Pavagada	300	1575.00	450.00	513.00	150.00	462.00
128	23	21.06.2017	Tumkur	Sira	1008	5544.00	1512.00	1451.40	504.00	2076.60
129	7	18.03.2016	Tumkur	Sira	450	2194.34	675.00	742.89	532.99	243.46
130	23	21.06.2017	Tumkur	Turuvekere	200	1024.00	300.00	310.80	100.00	313.20
131	23	21.06.2017	Udupi	Udupi	500	2806.57	750.00	649.80	229.75	1177.02
132	23	21.06.2017	Uttara Kannada	Dandeli	287	1615.81	430.50	453.00	143.50	588.81
133	23	21.06.2017	Uttara Kannada	Haliyar	213	1199.19	319.50	289.80	106.50	483.39
134	23	21.06.2017	Uttara Kannada	Mundgod	209	1176.67	313.50	345.60	104.50	413.07
135	23	21.06.2017	Yadagiri	Shahpur	200	1094.00	300.00	321.00	98.00	375.00
136	23	21.06.2017	Yadagiri	Shorapur	250	1340.00	375.00	376.20	125.00	463.80
137	23	21.06.2017	Yadagiri	Yadgir	250	1285.00	375.00	376.80	125.00	408.20
138	7	18.03.2016	Yadagiri	Yadgir	302	1426.95	453.00	568.95	284.84	120.16
			Grand Total		83119	445971.37	124678.50	130890.34	71849.68	118553.27

GOVERNMENT OF KARNATAKA

KARNATAKA SLUM DEVELOPMENT BOARD, BENGALURU

Statement showing the details of Physical & Financial Progress of PMAY-HFA Dated:31.10.2018

(Rs in Lakhs)

Sl. No	Name of the Project	No. Of DUs units Sanced.	CSMC Approved Project Cost	No. of DUs started/ Demolition Stage	Earth Work/ Plinth/ Foundation	Lintel	Roof cast level -	Finishing stage	No of DUs Comptd	Alloted/ Occupied DUs	Expenditure (Rs. In lakhs)	Remarks
1	Gandhinagar, Bengaluru	933	5483.18	933	19	33	65	196	45	45	1034.95	
2	BTM & Chikkapete, Bengaluru	1008	5805.45	1008	40	10	125	93	173	173	1774.97	
3	Rajajinagar Mahalakshmpura, Bengaluru	893	5238.79	0	0	0	0	0	0	0	0.00	Tender finalisation stage
4	T.Dasahalli, Bengaluru	457	2682.53	0	0	0	0	0	0	0	0.00	Tender finalisation stage
5	Yeshwanthpura, Bengaluru	860	5044.30	252	63	116	16	57	0	0	858.41	
6	Sarvangna Nagar & Pulakeshi nagar, Bengaluru	762	4500.34	762	22	44	79	89	63	59	830.28	
7	Yalahanka Malleshwaram, Bengaluru	759	4483.66	421	10	70	6	220	115	115	1233.61	
8	Krishnaraja Nagar, Mysore	1329	7968.52	1329	2	0	67	345	45	35	1811.45	
9	HDMC- Hubballi	525	3064.92	119	0	0	0	119	0	0	512.29	
10	Belagavi	829	4344.95	503	60	103	120	100	120	112	352.20	
11	KGF (Robertsonpete)	843	3983.18	843	6	475	162	0	0	0	1192.04	
12	Chintamani	230	1083.80	145	33	33	123	0	0	0	274.08	
13	Sira	450	2194.84	450	3	23	58	115	0	0	531.85	
14	Hassan	327	1599.55	0	0	0	0	0	0	0	0.00	Tender in Process
15	Ramanagara	1530	7557.47	1530	67	563	135	19	55	48	2368.44	
16	Koppal	337	1592.33	337	31	24	172	50	60	53	714.24	
17	Yadhagiri	302	1426.95	302	20	15	40	40	101	98	812.24	
18	Madhugiri	450	2194.34	450	6	0	109	20	85	85	617.84	
19	Kanakapura	1881	9225.08	1881	89	486	323	126	77	47	3014.96	
20	Sagara	1588	8745.66	238	8	22	54	0	0	0	195.44	
	TOTAL	16293	88219.84	11503	479	2017	1654	1589	939	870	18129.29	
PHASE-II												
1	Padmanabhanagara Constitunecy, Bengaluru	895	5258.40	0	0	0	0	0	0	0	-	LOA Issued
2	Basavanagudi & Bengaluru South assembly Constituency, Bengaluru	1699	9947.35	0	0	0	0	0	0	0	-	Tender in process

Sl. No	Name of the Project	No. Of DUs units Saned.	CSMC Approved Project Cost	No. of DUs started/ Demolition Stage	Earth Work/ Plinth/ Foundation	Lintel	Roof cast level -	Finishing stage	No of DUs Comptd	Alloted/ Occupied DUs	Expenditure (Rs. In lakhs)	Remarks
3	Chikkaballapura	242	1138.29	10	10	0	0	0	0	0	0	Work Order Issued
4	Narasimharaja area, Mysore,	700	4196.32	165	0	97	63	5	0	0	453.72	
5	Chamaraja area (4 Slums), Mysore	655	3856.65	63	35	11	2	15	0	0	208.45	
6	Bellary	1188	5681.69	706	233	84	239	100	50	38	1458.16	
7	Raichur	1050	4689.10	677	100	86	156	136	199	122	1719.51	
8	Bagalkote	784	3256.39	0	0	0	0	0	0	0	0	LOA Issued
9	Vijayapura (468-GF in-Situ & 560 G+1 Relocation)	1028	4601.48	805	0	0	727	78	0	0	1949.40	
10	Bidar	1500	6301.56	417	105	60	162	77	13	10	482.23	
	TOTAL	8241	42625.67	2833	378	278	1187	334	249	160	6271.47	
PHASE-III												
1	Chikkapete, Bengaluru	500	2740.00		-	-	-	-	-	-	-	LOA Issued
2	Sarvajnanagar, Bengaluru	616	3383.36		-	-	-	-	-	-	159.6	Work Order Issued
3	Byatarayanapura, Bengaluru	346	1896.08		-	-	-	-	-	-	-	Work Order Issued
4	Pulakeshinagar, Bengaluru	485	2657.80		-	-	-	-	-	-	-	Work Order Issued
5	Yalahanka, Bengaluru	592	3256.00		-	-	-	-	-	-	-	Work Order Issued
6	Govindrajanagara, Bengaluru	1845	9999.90		-	-	-	-	-	-	481.00	Work Order Issued
7	Vijayanagar, Bengaluru	1378	7551.44		-	-	-	-	-	-	359	Work Order Issued
8	Govindrajanagara & Vijayanagara, Bengaluru	1607	8838.50		-	-	-	-	-	-	-	Work Order Issued
9	Rajarajeshwarinagar, Bengaluru	588	3310.44		-	-	-	-	-	-	150.82	Work Order Issued
10	Jayanagar, Chamarajapete & Chikpete, Bengaluru	931	5101.88		-	-	-	-	-	-	231.82	Work Order Issued
11	Gandhi Nagara, Bengaluru	500	2740.00		-	-	-	-	-	-	-	Work Order Issued
12	Shivaji Nagara, Bengaluru	500	2740.00		-	-	-	-	-	-	-	Work Order Issued
13	Shanthy Nagara, Bengaluru	350	1918.00		-	-	-	-	-	-	-	Work Order Issued
14	Doddaballapura	500	2625.00		-	-	-	-	-	-	-	Work Order Issued
15	Channapattana	1450	7604.74		5	57	18	-	-	-	-	Work Order Issued
16	Magadi	504	2655.94	80	22	38	20	-	-	-	105.14	
17	Sira	1008	5544.00	48	48	-	-	-	-	-	-	

Sl. No	Name of the Project	No. Of DUs units Saned.	CSMC Approved Project Cost	No. of DUs started/ Demolition Stage	Earth Work/ Plinth/ Foundation	Lintel	Roof cast level -	Finishing stage	No of DUs Comptd	Alloted/ Occupied DUs	Expenditure (Rs. In lakhs)	Remarks
70	Chikkodi	449	2469.50		-	-	-	-	-	-	-	LOA Issued
71	Mundgod	209	1176.67		-	-	-	-	-	-	-	Work Order Issued
72	Dandeli	287	1615.81		-	-	-	-	-	-	-	Work Order Issued
73	Haliyal	213	1199.19	7	7	-	-	-	-	-	-	
74	Vijayapura	500	2750.00	65	65	-	-	-	-	-	-	
75	B.Bagewadi	300	1650.00		-	-	-	-	-	-	-	LOA Issued
76	Muddebihal	250	1375.00	10	10	-	-	-	-	-	-	
77	Indi	250	1375.00		-	-	-	-	-	-	-	Work Order Issued
78	Ilkal	250	1375.00	10	10	-	-	-	-	-	-	Work Order Issued
79	Mudhol	250	1375.00		-	-	-	-	-	-	-	Work Order Issued
80	Rabakavi Banahatti	250	1375.00		-	-	-	-	-	-	196.87	Work Order Issued
81	Jamakhandi	250	1375.00	18	18	-	-	-	-	-	-	
82	Kerur	250	1375.00		-	-	-	-	-	-	-	Work Order Issued

Sl. No	Name of the Project	No. Of DUs units Saned.	CSMC Approved Project Cost	No. of DUs started/ Demolition Stage	Earth Work/ Plinth/ Foundation	Lintel	Roof cast level -	Finishing stage	No of DUs Comptd	Alloted/ Occupied DUs	Expenditure (Rs. In lakhs)	Remarks
83	Shahabad	250	1367.50		-	-	-	-	-	-	-	LOA Issued
84	Aland	250	1367.50		-	-	-	-	-	-	128	Work Order Issued
85	Afzalpura	250	1367.50		-	-	-	-	-	-	-	Work Order Issued
86	Chincholi	250	1367.50		-	-	-	-	-	-	-	LOA Issued
87	Jewargi	400	2188.00		-	-	-	-	-	-	-	LOA Issued
88	Sadam	400	2188.00		-	-	-	-	-	-	-	LOA Issued
89	Kalaburagi	500	2735.00	70	25	2	-	-	-	-	128	
90	Chittapura	1000	5470.00		-	-	-	-	-	-	261.41	Work Order Issued
91	Humnabad	250	1367.50		-	-	-	-	-	-	-	LOA Issued
92	Bhalki	400	2188.00		-	-	-	-	-	-	-	LOA Issued
93	Raichur	500	2680.00		-	-	-	-	-	-	-	Work Order Issued
94	Devadurga	250	1340.00		-	-	-	-	-	-	-	Work Order Issued
95	Sindhanur	250	1340.00		-	-	-	-	-	-	-	Work Order Issued
96	Manvi	250	1340.00		-	-	-	-	-	-	-	Work Order Issued
97	Shahapura	200	1094.00		-	-	-	-	-	-	190	Work Order Issued
98	Yadgir	250	1285.00		-	-	-	-	-	-	-	Work Order Issued
99	Shorapur	250	1340.00		-	-	-	-	-	-	-	Work Order Issued
	Total	48868	263444.02	1034	822	197	52	0	0	0	3519.31	
PHASE-IV & V												
1	K R Pura, Bengaluru	768	4515.84	-	-	-	-	-	-	-	-	Work Order issued
2	Chikkapete & Chamarajpete, Bengaluru	1155	6329.40	-	-	-	-	-	-	-	-	LOA Issued
3	Shiralkoppa	250	1336.80	-	-	-	-	-	-	-	-	LOA Issued
4	Jagalooru	207	1118.63	-	-	-	-	-	-	-	-	LOA Issued
5	Bilagi	500	2750.00	-	-	-	-	-	-	-	-	Tender in process
6	Vijayapura	1800	9900.00	-	-	-	-	-	-	-	-	Tender in process
7	Krishnaraja Constituency (Malalavadi Sy. No. 99 /100), Mysore	1344	7453.27	-	-	-	-	-	-	-	-	LOA Issued
8	Krishnaraja Constituency (Mandakalli Sy No: 317 & Kasaba Hbli 198 & 199), Mysore	868	4971.20	-	-	-	-	-	-	-	-	LOA Issued
9	N R Constituency, Mysore	825	4265.70	-	-	-	-	-	-	-	-	LOA Issued
	Total	7717	42640.84	0	0	0	0	0	0	0	0	
CM 1 Lakh Housing												
1	Sy no-67, Koothaganahalli village, Bengaluru	1440	7928.64	-	-	-	-	-	-	-	-	Tender in process
2	Yamare Village, Bengaluru.	880	4879.60	-	-	-	-	-	-	-	-	Tender in process
	Total	2320	12808.24	0	0	0	0	0	0	0	0	
	Grand Total	81119	436930.37	15370	1679	2492	2893	1923	1188	1030	27920.07	0

**GOVERNMENT OF KARNATAKA
KARNATAKA SLUM DEVELOPMENT BOARD, BENGALURU**

Statement showing the details of Physical and Financial progress of Rajiv Awas Yojana Scheme (RAY) - KARNATAKA as on 31.10.2018

Sl. No	Name of the City / Town	Name of the Project	Project Approved Date	Financial								Physical						Target for 2016-17	Likely Schedule Date of Completion		
				CSMC Approved Project Cost	GoI Share Released	GoK Share Released	Beneficiary Contribution		Tender Prem. Released	ULB Share	Total Amount with Board	Progress/ Expenditure	No. Of DUS units Sanced.	No. of DUS started	No of DUS Comptd	Alloted/ Occupied DUS	DUs To be occupied			No. of DUS in progress	To be started
							SC/TSP	Benef.													
1	2	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	17	18	18	18
1	Bangalore	Sulikunte- Mahadevapura	1-30-2013	5709.62	2092.00	1433.64	152.85	49.05	1048.53	10.87	4786.94	5870.57	900	900	900	0	900	0	0	714	May-17
2	Bangalore	Bangaluru Urban- 08 Slums	9-26-2013	6430.38	2359.77	1592.85	351.19	421.76	432.63	0.00	5158.20	5127.00	1353	1353	1144	1108	36	209	0	525	Dec-18
3	Bangalore	K R Pura - Bengaluru	12-12-2013	3576.57	1312.50	885.95	232.88	125.36	478.96	47.34	3082.99	3476.45	668	668	573	548	25	95	0	360	Dec-18
4	Bangalore	Kuvempunagar- Byatarayanapura	12-12-2013	3629.70	1332.00	899.10	402.56	84.76	510.67	54.12	3283.21	3300.60	666	666	580	556	24	86	0	350	Dec-18
5	Bangalore	Rajarajeshwarinagar- Bengaluru	12-30-2013	8459.74	3104.50	2095.53	746.42	0.00	1307.77	120.03	7374.25	4950.95	1562	1562	872	843	29	690	0	600	Dec-18
6	Bangalore	Shanthinagara Bengaluru	12-30-2013	8713.92	3197.77	2158.50	670.08	364.53	1164.83	122.09	7677.80	6342.73	1614	1614	1355	1301	54	259	0	700	Dec-18
		Total of Bangalore District		36519.93	13398.54	9065.57	2555.98	1045.46	4943.39	354.45	31363.39	29068.30	6763	6763	5424	4356	1068	1339	0	3249	
7	Tumkur	Dibbur-Tumkur	1-30-2013	6996.48	3114.06	1068.56	328.60	417.70	375.23	0.00	5304.15	6704.80	1200	1200	1200	1200	0	0	0	928	Jan -17
8	Tumkur	Tumkur - 06 slums	12-12-2013	6798.55	3113.61	1035.38	296.50	134.52	874.00	314.70	5768.71	5636.66	1566	1566	1466	1465	1	100	0	700	Dec-18
		Total of Tumkur District		13795.03	6227.67	2103.94	625.10	552.22	1249.23	314.70	11072.86	12341.46	2766	2766	2666	2665	1	100	0	1628	
9	Chitradurga	Chitradurga - 08 Slums	1-20-2014	6784.31	3107.08	1033.21	458.80	257.23	930.27	130.28	5916.87	6401.61	1563	1563	1283	1264	19	280	0	600	Dec-18
10	Belgaum	Belgaum- 7 Slums	12-12-2013	4549.83	2083.74	692.91	260.80	0.00	776.73	63.80	3877.98	4132.79	1044	1044	1035	439	596	9	0	300	Dec-18
11	Gulbarga	Gulbarga- 03 slums	9-20-2013	5580.59	2048.00	1382.35	383.63	240.10	780.51	102.25	4936.84	4894.49	1024	1024	1024	704	320	0	0	900	Jul-17
12	Gulbarga	Gulbarga- 07 slums	12-30-2013	6510.19	2389.08	1612.62	403.92	269.78	828.47	140.09	5643.96	4914.73	1196	1196	914	900	14	282	0	400	Dec-18
13	Gulbarga	Gulbarga- 06 slums	12-30-2013	6585.83	2416.82	1750.48	489.52	139.25	993.47	137.15	5926.69	5353.73	1227	1227	1067	1067	0	160	0	400	Dec-18
		Total of Gulbarga District		18676.61	6853.90	4745.45	1277.07	649.13	2602.45	379.49	16507.49	15162.95	3447	3447	3005	2671	334	442	0	1700	
14	Hubli-Dharwad	Hubli-Dharwad - 06 Slums	12-30-2013	5753.21	2111.28	1425.11	155.85	341.75	722.77	0.00	4756.76	4874.22	1056	1056	897	803	94	159	0	500	Dec-18
15	Hubli-Dharwad	Hubli-Dharwad-Pilot Project	12-30-2013	6766.52	2452.62	1732.29	348.80	23.64	867.49	162.08	5586.92	6236.53	1072	1072	751	0	751	321	0	700	Sep-18
		Total of Dharwad District		12519.73	4563.90	3157.40	504.65	365.39	1590.26	162.08	10343.68	11110.75	2128	2128	1648	803	845	480	0	1200	
16	Kolar	Kolar -04 Slums	12-12-2013	3710.25	1617.53	565.05	342.50	32.58	380.02	40.85	2978.53	3295.83	851	851	558	429	129	293	0	400	Dec-18
17	Mandya	Mandya- 05 Slums	12-12-2013	6499.27	1601.66	535.67	433.60	0.00	834.12	45.76	3450.81	2842.48	1335	1335	248	0	248	1087	0	0	Dec-18
		TOTAL		103054.96	39454.02	21899.20	6458.50	2902.01	13306.47	1491.41	85511.61	84356.17	19897	19897	15867	12627	3240	4030	0	9077	